		2024 Q2 Q3 Q4 M I I A S Q N D					2025							2026							2027							2028					
	Q2	2	Q3		Q4		Q1		Q2		Q3		Q4		Q1		Q2	Q3	3	Q4		Q1	(Q2	Q	(3	Q4	l	Q1		Q2		Q3
	M J	J	A S	0	N D) J	F N	ΛА	М	J J	Α	S O	N	D J	J F M	Α	M J	J A	S C	N	D J	F M	A N	√ J	J A	S	O N	D,	J F	M	A M	J J	A S
Marine Terminal																																	
Clearing and grubbing																																	
Earthworks, rough grading, access roads																																	
Retaining walls, grading, piling, fencing																																	
Marine terminal substation installation																																	
Mooring system																																	
Transmission Line																																	
Transmission line corridor and access roads																																	
Tower foundations, tower erection, conductor stringing																																	
FLNG Facility																																	
Design																																	
Fabrication (outside Canada)																																	
Sail to Cedar site																																	
Hookup																																	
Commissioning																																	